

# VDSL Systems Strategy Report

## **VDSL** VDSL Systems Strategy, VDSL Blueprint, Frameworks, and Organization

**USWEST®**

*life's better here*

Roxanna Storaasli (303) 595-2870

Rich Cerami (303) 595-0663

Tim Figueroa (303) 595-0562

**VDSL**

March 12, 2000  
Version 12

Index

Introduction ..... 1

VDSL Organization ..... 2

VDSL Program Accomplishments ..... 3

Section I - Status

VDSL Status ..... 4

VDSL Scalability ..... 5

VDSL TMN View ..... 6

VDSL Blueprint ..... 7

VDSL Framework ..... 8

VDSL Budget ..... 9

Roles & Responsibilities ..... 10

Program Management ..... 11

VDSL Jeopardy's ..... 12

Program Needs ..... 13

# Index

## Section II - Featured Area (VDSL Frameworks)

Repair	..... 14
Trouble Ticketing	..... 17
Order Entry	..... 20
Inventory	..... 26
Activation/Provisioning	..... 30
Product Ordering Assurance	..... 42
Product Qualification	..... 45
Construction & Engineering	..... 48
Fault Management	..... 54

## Section III - Conclusion

Conclusion	..... 59
------------	----------

## Appendix

A - VDSL System Dependency Chart	C - VDSL System Plan
B - VDSL Framework Change Process	D - Program Office Audit Review Area



# Introduction

## What was done:

This document updates the current status of the VDSL Systems Strategies presented in November '99, as well as featuring VDSL Business Processes and Nine VDSL frameworks.

- |                              |                    |                              |                         |
|------------------------------|--------------------|------------------------------|-------------------------|
| • Repair                     | • Order Entry      | • Activation                 | • Product Qualification |
| • Trouble Ticketing          | • Inventory        | • Product Ordering Assurance | • Provisioning          |
| • Construction & Engineering | • Fault Management |                              |                         |

The the featured Business Processes highlight current implementation, business needs and the ability to scale. Each business process details, at a high level, the opportunities for improvement, resolution strategies and impact & issues. This analysis does not propose an optimal state but rather recommends interim term options for resolving immediate VDSL concerns.

## How it was done:


Data was gathered by visits to the TOC, MMOC and VDOC, as well as interviews with key leaders, technicians, stake holders and organizations; all of which provided documentation used in this report.

# VDSL

## VDSL Systems Strategy Overview

## Feature Area: The Organization

# VDSL Systems Organization



## Key End to End Alignment Highlights

- Aligned w/Client at the Executive Level & VDSL PMO Level
- Aligned w/IT Software Development at the VDSL PMO Level
- Aligned w/Vendors at the VDSL PMO Level

# VDSL Program Accomplishments

## VDSL Blueprint

- 92% complete on Framework Analysis and Planning (working on Fault Mgmt., Loop Qual. & Sec.).
- We have identified and prioritized 38 key initiatives with a 15 initiative quick hits sub-list that support accelerated VDSL rollout plans.

## Program Office

- Adding resources in Account Management and Development, Business requirements are underway, deliverables and timetables have been identified, additionally development teams have been engaged.
- Producing Q14, Q13 and work with Development on Q10 detailed project documentation
- The VDSL Program Office will manage using standardized methodologies & tools to report on program status and deliverables.
- The VDSL Program office is developing procedures for Tracking and Scheduling, Financial Management, Issue Management and Risk Management, Resource Management, Quality Management, Stakeholder Management and Third Party Relations.
- Developing mitigation strategy for each VDSL Framework Initiative.
- Leading Title 6 Business process, training and requirements development.
- Leading Business process, Gaps Analysis and Tools trials for Client.

# **VDSL Status**

## **Accomplished to Date:**

### **Development**

- Briefed Development Leadership in VDSL Program, Architectural Blueprints, Initiatives and Accelerated Roll Out Plans, as well as VDSL development wish list and needs.
- Architecture Reviews in progress.
- Project Office Identification and Staffing for each VDSL Framework in progress.
- Quick Hits Teams and Development Project Office build in progress
- Initiative Architecture Reviews being Scheduled

### **Next Steps**

- Commission Executive Steering Committee
- Q10 deliverables from Development
- Validation of priority deliverables with Client
- CIS expansion for Multiple City Footprint build-out
- Acquire and Assign Budget
- Continue and Complete VDSL Roadshows


# VDSL Scalability

- **Current VDSL Systems Scale Points**
  - Manual Processes
  - Non-integrated Systems
- **Resolving Scalability issues will result in Benefits**
  - Accelerated Mass Market Roll Out
  - Cost Reduction
  - Quality



# VDSL TMN View

xDSL Blueprint mapped to TMN  
Chart indicated framework and TMN component addressed within framework



Adaptation of the TMN model for defining technology areas is a critical factor. It also serves to template organizational resources.

Not addressed in Blueprint


**6 USWEST**  
life's better here

Ver 2.0

**VDSL**


**VDSL Systems Strategy Overview**  
This graphic does not imply a framework hierarchy

**Section I - Status**  
**VDSL Blueprint**



- The Blueprint is the master plan that takes into account the Business Need
- The Framework structure breaks down the work into Manageable Portions

# VDSL Framework



- Where we are (Current State)
- Where we are going (Interim & Optimal State)
- How to get there (Transition Planning & Initiatives)
- Additionally when, cost, impacts and risks

# VDSL Budget

## Budget Management

- VDSL - \$100 million
- Management Tool: BMS
- Management Process:
  - Q 13: Create initiative level budgets in BMS as “projects” (AM Accountable)
  - Q 10: Create project level budget in BMS as “sub-projects” under related initiatives (Software Development PM accountable)
  - Perform monthly reviews of budgets with Executive Review Board (IT, Finance, Client)
- Change control process managed by VDSL PMO


## Next Steps

- Work with Software Development project offices for budget allocation and process definition

Section I - Status

# VDSL Program Management

## Roles & Responsibilities



**Account Management**

- Q13-Q10 deliverables
- Requirements definition
- Program/project architecture/blueprint
- Requirements tracking for initiatives
- Implementation oversight
- Testing plan and oversight
- Issue identification and resolution
- Risk identification and resolution

**VDSL Program Management**

- Overall program tracking and management
- Overall program risk and issue escalation
- Overall program issue resolution
- Overall program risk mitigation
- Executive stakeholder communication
- Overall program architecture
- Overall program integration & dependency management
- Program metrics and QA

**IT Projects**

- Q10-Q2, Q2-Q0 deliverables
- Project management
- Task plan development
- Requirements tracking
- Status reporting
- Cross-project coordination
- Issue & risk identification & resolution

## Architecture & Strategy











### Section I - Status

# Program Management

CMM Level 2  
*Repeatable*

CMM Level 3  
*Defined*

CMM Level 4  
*Managed*



# **VDSL Jeopardy's**

- **Fault Management**
  - No contract with vendor
  - Operations roles/responsibilities/processes not defined
- **Testing Phase (Telecordia, NCON)**
  - Need to baseline Release 1 (in progress)
  - Environment setup for testing (run-plan)
  - CIS liaison - need ownership in CIS for VDSL Testing
- **WEA/C business strategy**
- **Activation Strategy**

# Program Needs

## What can IT Leadership do?

- **Assign accountable program directors in each COE and CIS**
  - Implementation of Integrated Standard Program Office Functions and Processes
  - Facilitate inter-group coordination process
- **Systems Engineers (Inventory, Product Qualification, Homes Passed)**
- **Integration Test Support**
  - Element Management System
  - Integration Test Central Point of Coordination
  - Test Architect to define plan to support tests
  - Resources to execute and project manage testing
- **Implementation Managers**
  - Coordinate with client
  - Hardware Run Plan
  - Interface with Testing
- **Space: Co-locate VDSL AM team- preferably in 1475 Lawrence**



# Repair Analysis

## Opportunity for Improvement

- A. Optimize data collection and contact time between RSA and customer by 30%-50%
- B. Optimize problem isolation/resolution function through automation between 50%-60%
- C. Eliminate manual pass off required to do telephony testing

## Resolution Strategy


- (1). Deploy RCE to xDSL repair channel to manage contact between customer and RSA
- (2). De-couple MLT from LMOS allowing line tests (Telephony FTTN) to be performed directly from WFA/C
- (3). Automate the collection of relevant data necessary to screen a trouble ticket and introduce fault management capability
- (4). Optimize screening time and reduce reliance on View 1 by developing an end-to-end network transport tool (Poll-USAM)

## Impact and Issues

- Need accurate customer line record (NSDB)
- The current repair model is reactive whereas fault management can drive a proactive repair approach

Section II - Featured Area - Detail

# Current Look - Repair



Megabit & Core Business represented for comparison purposes only.

## VDSL


**15uswest®**  
life's better here

Confidential: Disclosure and Distribution solely to U.S. WEST Employees having a need to know.

For more information,  
Please Contact  
Tom Farnham

Section II - Featured Area - Detail

# Interim Look - Repair



# Trouble Ticketing Analysis

## Opportunity for Improvement

- A. Introduce trouble ticket correlation capabilities in or around existing trouble ticketing system
- B. Address long term WFA/C viability concerns
- C. All interactions with secure partners are manual
- D. Introduce more custom self serve capabilities

## Resolution Strategy

- (1). A Web/TV trouble ticketing system
- (2). A network driven trouble ticketing system (proactive repair model)
- (3). Trouble Ticketing referral system (for other service providers)

## Impact and Issues

- *Corp. question:* How much will it cost (\$) to groom WFA/C into the long term strategy vs building an entirely new trouble ticketing system for xDSL?
- WFA/C can overcome projected volume limitations in the short term (2Q00-2Q01) via hardware upgrades. (see WFA/C Strategy Grid & Utilization Projection in Appendix B & C respectively).

# WDSL


**17usWEST®**  
life's better here

Confidential: Disclosure and Distribution solely to U.S. WEST Employees having a need to know.

Reviewed by: [redacted]  
Rich [redacted]  
Tom [redacted]

Section II - Featured Area - Detail

# Current Look - Trouble Ticketing



V 2.1


Megabit & Core Business represented for comparison purposes only.

**uswest**

Confidential: Disclosure and Distribution solely to U.S. West employees having a need to know.

Section II - Featured Area - Detail

# 1H02 Look - Trouble Ticketing



V 2.1

**19USWEST®**  
life's better here

Megabit & Core Business represented for comparison purposes only.

**VDSL**

Confidential: Disclosure and Distribution solely to U.S. West Employees having a need to know.

Hexagon, Inc. © 2000  
Tech Center  
San Francisco

## Order Entry Analysis

### Case 1: VDSL Service Center - Opportunity for Improvement

- A. Reduce time to take a service order
- B. Enhance capability to meet customer commitments
- C. Simplify the order entry process

### Case 2 Mass Market - Opportunity for Improvement

- A. Add capability to take VDSL order in Mass Market Channel

## Section II - Featured Area - (Case 1: VDSL Service Center)

# Current Look Order Entry


V1.0  
RSC/LS  
12/16/99

**21 USWEST**®  
life's better here™

**VDSL**

Confidential: Disclosure and Distribution solely to U.S. WEST Employees having a need to know.

Proposed by: [Name]  
RSC/LS  
12/16/99





(2) Loop Qualifier will now be responsible for indicating if a customer is serviced by a franchise and in either FTTN or FTTB configuration. This data will no longer be maintained by PREMIS. Loop Qualifier will also update the WCTABLE in SONAR.

- (3) Consulting+ will be added to mitigate the need for the Service Consultant to access multiple systems necessary to create two service requests for a VDSL service.
- (4) An interface from Consulting+ to ACSR is uncommitted.

(1) Service order requires (default) Video Package and actual Data Package codes as these codes are required for NCON/Delivery to complete initial activation of Video and/or Data service.

- (7) Appointment Scheduler is being enhanced to include VDSL
- (8) The existing Email message from Infranet to Telechoice will be replace by and EDI contract. (Interprise SOW)
- (9) IOP will be modified to receive .NET requests for VMDU customers automatically from CCS. (CSG SOW)
- (10) The current Web Front End for VMDU use will be modified and enhanced to allow direct access from Leasing Agents and Leasing agents to issue orders to ACSR, OneStep, and Telespectrum. (CSG SOW)

**(1) Service Order requires Video and Data Package codes as these codes are required for NCON/Delivery to complete initial activation of Video and/or Data service.**

- (5) A potential move from CSG's ACSR/CCS application to CSG's NextGen application will NOT be pursued in 2000.
- (6) A new Service USOC is being requested in an effort to clearly distinguish a VDSL customer from a POTS customer (i.e., a move from IFR/IFB to a unique VDSL USOC). A feasibility analysis must be performed to determine if this is the right solution based on understood problem areas.
- (11) All SOPs must be VDSL capable. RIB must be available to all BOSS regions from CCS.



## Order Entry Analysis

### Ability to take VDSL Order in Mass Market Channel

12. Facility Check must be enhanced to receive Loop Qualifier Data by TN and Address.
13. Eleven New Video/Data Package USOCs must be added to the service order process.
14. Service order requires Video and Data Package codes for each USOC in #13 - Use Default for Video.
15. Upon request of a CSR from BOSS, Loop Qualifier data for that customer must be displayed.
16. A Mechanism is needed to feed ACSR/CCS of a service requests that was taken in the mass market channel.



## Opportunity for Improvement

## Inventory Analysis

- A. Orders are taken on the assumption of inventory resulting in held orders and missed commitments when there is no available inventory
- B. Inventory data used for market forecasting is incomplete
- C. Updates and synchronization of RT cards/ports between systems are manual
- D. Inventory management of BDT/USAM/BNU/Fiber components is manual
- E. Inventory Management of VCI/VPI pools is a manual function
- F. CPE fulfillment strategy - to be resolved

### Resolution Strategy - Interim

- (1). Loop Qualification (Product Qualification framework) will present the service consultant with a view of available inventory
- (2). Planned inventory will be incorporated into the marketing forecast inventory data
- (3). NCON/Delivery will be used to synchronize the network element view of used and available for use inventory with LFACS.
- (4). Automate the inventory management of BDT/USAM/BNU and fiber system - TBD
- (5). Automate inventory management of VCI/VPI pools with Integrator

# Current Look Inventory



**Inter-Office Facilities and fibers are manually inventoried**

**Orders are taken on the assumption of plant availability**

\_\_\_\_\_ VDSL (AT)  
\_\_\_\_\_ RADSL (CO)

**Megabilt & Core Business represented for comparison purposes only.**

**WDSI**


**27** **USWEST**®  
life's better here

**Confidential: Disclosure solely to U.S. WFSIT employees having a need to know**


Hoxanna Strother  
Rich Cowan  
Tim Fugere

## Section II - Featured Area - Detail

# Interim Look - Inventory Management



# 1H02 Look - Inventory Management



**Orders are taken on the availability of plant inventory as well as planned inventory**

**Megabit & Core Business represented for comparison purposes only.**

**29** **USWEST**®  
*life's better here*

**Confidential: Disclose and Distribute solely to U.S. W&ST employees having a need to know.**

**WDSI**

**HOXAMER, Soterio, Di  
Rich, Gerardi  
Tim, Figueroa,**



Section II - Featured Area - Detail

**Current Look - Activation/Provisioning**

**Opportunity for Improvement**

- Reduce VDSL installation costs due to the manual efforts (estimated at about \$40 per order) required to place the port, card, onu, and MACID into ACSR/CCS and prepare the activation message from CCS to View 2.
- Lack of a single system view is affecting customer service (multiple system, different truths, pass-offs) - *unable to assess financial impact*, and increasing the time and complexity of the repair screening function, estimated at about \$4.50 per ticket.

- Address inventory inconsistencies between LFACS, CCS, and View 2 resulting from a failed add CPE message. An estimated \$27 saving for every order requiring and inventory change.

**Resolution Strategy - Interim**

- Deploy NCON/Delivery


**Impact and Issues**

- Timeframes and schedules necessary to develop interfaces to CCS/NextGen and NCL must be negotiated

## Section II - Featured Area - Detail

### Current Look - Activation/Provisioning


Note: There are no customer specific ATM assignments made at activation time.



V3.0

Telephony  
VDSL (RT)  
RADSL (CO)

## Section II - Featured Area - Detail Interim Look - Activation/Provisioning



V3.0

Telephony  
VDSL (RT)

**32uswest**®  
life's better here

Megabit & Core Business represented for comparison purposes only.

Confidential: Disclosure and Distribution solely to U.S. WEST Employees having a need to know.

**VDSL**

Bozeman, MT  
Public Good  
1997

Section II - Featured Area - Detail

**Detailed Walk Through - Activation/Provisioning**

**Benefits of Approach**

- Estimated \$40 savings per order as a result of self discovery of the MACID
- Estimated \$27 savings per order for each repair requiring an inventory re-assignment
- Estimated \$4.50 savings per repair ticketing taken.
- Two way interface to View 2 with activation acknowledgements and error messages being sent directly to the LPC through PAWS
- Automated close outs of CCS orders: Installation, Repair (physical inventory), and delete
- Automated update/synchronization of TN changes
- Open, standard interface/protocol to View 2
- Automated synchronization of physical inventory
- Achievable in 2-3Q00

**33** **usWEST®**  
*life's better here*

Megabit & Core Business represented for comparison purposes only.

Confidential: Disclosure and Distribution solely to U.S. WEST Employees having a need to know.

**WDSL**

Rockwell Strategic  
High Capacity  
Line Equipment


## Section II - Featured Area - Detail

### Detailed Walk Through - Activation/Provisioning

#### New Service:


CCS Message 1

The Service Order is sent from SOAC to Delivery after loop makeup is complete.



Upon receipt of the MAC-ID an activation request is sent to View 2

#### CCS Message 2



The Service Order is "completed" one the Dispatch Out ticket is closed

DRAFT 12/15/99 V1.5

Rich Cerami

U S WEST Proprietary

**34uswest**®  
life's better here

Megabit & Core Business represented for comparison purposes only.

Confidential: Disclosure and Distribution solely to U S WEST Employees having a need to know.


**USWEST**

HOXANA STRATEGY  
Rich Cerami  
Tim Fitzgibbon

## Section II - Featured Area - Detail

### Detailed Walk Through - Activation/Provisioning

Current State  
New VDSL Service



DRAFT 12/15/99 V1.5  
Rich Cerami  
U S WEST Proprietary

**35 USWEST®**  
life's better here™

Megabit & Core Business represented for comparison purposes only.

Confidential: Disclosure and Use subject to U.S. WEST Employees having a need to know.

**VDSL**

Hexagon Graphics  
Rich Cerami  
Tim Fournier


## Part 1



## Section II - Featured Area - Detail

### Detailed Walk Through - Activation/Provisioning

#### Proposed State New VDSL Service Part 2



DRAFT 12/15/99 V1.5  
Rich Cerami  
U S WEST Proprietary

Not pictured: VC/MP1 or TPool name identification.

Megabit & Core Business represented for comparison purposes only.

**37usWEST®**  
life's better here™

**US WEST**

Confidential: Disclosure and Distribution solely to U.S. WEST Employees having a need to know.


Proximus Services  
Rich Cerami  
Tim Finneran




## Section II - Featured Area - Detail

### Detailed Walk Through - Activation/Provisioning

#### VDSL Physical Inventory Repair:



#### VDSL MAC-ID Replacement:



DRAFT 12/15/99 V1.5  
Rich Cerami  
U S WEST Proprietary

**38 USWEST**  
life's better here

Megabit & Core Business represented for comparison purposes only.

Confidential: Disclosure and Misuse solely to U.S. WEST employees having a need to know.


**VDSL**

Proprietary & Confidential  
U S WEST  
Copyright © 1999

## Section II - Featured Area - Detail

### Detailed Walk Through - Activation/Provisioning

**Proposed State**  
**Repair: Replace RG/MACID**



DRAFT 12/15/99 V1.5  
Rich Ceramli  
U S WEST Proprietary

**39 USWEST**  
life's better here

Megabit & Core Business represented for comparison purposes only.

Confidential: Disclosure and Distribution solely to U S WEST Employees having a need to know.


**USWEST**

Roxanna Stearns  
Rich Ceramli  
Tim Edwards

## Section II - Featured Area - Detail

### Detailed Walk Through - Activation/Provisioning

**Proposed State**  
**Repair: ONU, port, card, BDT**



DRAFT 12/15/99 V1.5  
Rich Ceramli  
U S WEST Proprietary

**40 USWEST®**  
life's better here™

Megabit & Core Business represented for comparison purposes only.

Confidential: Unknown and Distribute solely to U S WEST Employees having a need to know.


**USWEST**

Rockwell  
Rich Ceramli  
Tom Fugere


## Section II - Featured Area - Detail

### Detailed Walk Through - Activation/Provisioning

#### VDSL Service Disconnect:



#### TN Change Number:



DRAFT 12/15/99 V1.5

Rich Cerami

U S WEST Proprietary

**41 USWEST**  
life's better here

Megabit & Core Business represented for comparison purposes only.

Confidential: Disclosure and Distribution solely to U.S. WEST Employees having a need to know.

**VDSL**

For more information  
Rich Cerami  
Tom Fournier

Section II - Featured Area - Detail

## Product Ordering Assurance Analysis

### Opportunity for Improvement


- With all of the disparate processes and organizations involved with providing VDSL service, product ordering assurance is manually intensive to track and reactive, at best.

### Resolution Strategy - 2Q/3Q00

- Collect all relevant data necessary to track the health of a request (or change) of service and proactively report and resolve any order in jeopardy of missing a customer commitment.


Section II - Featured Area - Detail

Current Look Product Ordering Assurance



Section II - Featured Area - Detail

# 2-3Q00 Look Product Ordering Assurance



VDSL (RT)  
RADSL (CO) assistance Managed Network not FACS/SWITCH for inventory rather than FACS/THMS  
VER 1.0

## Opportunity for Improvement

## Product Qualification

- A. Customer Service Consultants do not have the information they need to determine whether or not a customer is eligible to receive VDSL service. They lack...
- Franchise determination
  - Right of Entry agreement determination (if business or multiple dwelling unit)
  - USAM or BNU build information
  - Loop qualification
  - Inventory availability (spare cards or slots within the USAM or BNU)
- B. To provide Marketing with address lists of homes eligible to receive VDSL service, the effort to pre-qualify the addresses is manual
- C. There is a lack of loop data in existing databases on which to base a qualification decision
- D. Orders are taken on the assumption of available capacity within the USAM/BNU


### Resolution Strategy - Interim

- (1). Loop Qualification Application will present the Service Consultants with the information needed to determine VDSL qualification including a view of available inventory.
- (2). The Homes Passed Application will provide the addresses of Homes Passed and of VDSL eligible homes to the Marketing data stores as each USAM or BNU is activated.
- (3). Loop data including GIS distances and cable make-up information is being collected for use in determining product qualification.

**VDSL**




## Section II - Featured Area - Detail Current Look Product Qualification



## Section II - Featured Area - Detail

# Interim Look - Product Qualification



## Construction and Engineering

Ver 1.0

# Initiative and Deliverable Description I


Initiative: Select Program/Project Tracking Tool

Deliverables: Requirements For Tool Selection

Construction and Engineering

Current State Picture - PIMS


Ver 1.0



## Construction and Engineering

# Interim State


Ver 1.0



## Construction and Engineering

# Optimal State

Ver 1.0



A vendor Supported Database  
(e.g. Oracle, SQL Server, Informix,  
Sybase)

## Construction and Engineering

# Initiative and Deliverable

Ver 1.0

## Description II

Initiative: Apply the core process and systems to VDSL

Deliverables:

- Documentation of core process and usage in Denver
  - Documentation of core process and usage in Phoenix
- VDSL
- Gap analysis between Denver and Phoenix
  - Transition plan for Phoenix VDSL

## Construction and Engineering

# Initiative and Deliverable Ver 1.0

## Description III

### Initiative:

- Apply VDSL best practices to core process and systems

### Deliverables:

- Transition Plan for Denver core process and systems



## Fault Management Business Value

The goal of a fault management strategy is to achieve a proactive repair strategy that leverages the inherent intelligence<sup>Ver 1.0</sup> in the network to resolve service affecting problems before the customer is impacted.


### Business Value

- Improve customer satisfaction through an improved quality of service (less service affecting outage & better knowledge to support staff)
- Reduce the number of repair calls by 30% (proactively fix problems)
- Reduce RSA time by 50% (through auto-creation of tickets)
- Better/Quicker problem isolation capability



## Section II - Featured Area - Detail

# Fault Management Goal State




Conclusion: Service affecting alarms will be isolated and/or resolved BEFORE a customers calls in a complaint - proactive repair model.

Section II - Featured Area - Detail

# Fault Alarm Proposal

## Service Assurance Alarm Resolution Plan




Rich Ceramti  
Tim Figueroa

Ver 1.0  
03/02/00

Section II - Featured Area - Detail

# End to End Fault Management View

## Phase 1b End to End Alarm Horizon and Current Functional Breakdown




Ver 2.0  
03/06/00

## Conclusion

- The VDSL Systems approach is organized and disciplined with a focus on deliverables
- The Program Office is a key Client resource and interface
- The Blueprint and Framework model leads to a single understanding of deliverables that will satisfy the Business Need
- We value inter-organizational coordination and cooperation as a key to VDSL systems success
- Roxanna Storaasli leads the VDSL Systems team that is responsible for all VDSL Systems & Deliverables

Ver 3.0 01/07/00, Rich Cerami, Tim Figueroa

# Framework Change Process



The change process insures a single, coordinated and integrated framework architecture that all parties understand and have agreement on.



# VDSL System Plan

Business Process	VDSL Issues	Current Implementation	Future Implementation	Timeframe
<ul style="list-style-type: none"> <li>• Projects</li> </ul>				
<b>Service Delivery</b> <ul style="list-style-type: none"> <li>• Consulting +</li> <li>• Telcordia</li> </ul>	<ul style="list-style-type: none"> <li>• Two separate flows for VDSL service orders</li> <li>• Time to enter multiple orders – 30" per customer</li> </ul>	<ul style="list-style-type: none"> <li>• Separate market deployments driving three types of Service Request                             <ul style="list-style-type: none"> <li>- Telephony (POTS &amp; DLC)</li> <li>- VDSL</li> <li>- RADSL</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>• Build a single order source to support xDSL mass market deployment</li> </ul>	June 2000
<b>Provisioning</b> <ul style="list-style-type: none"> <li>• Telcordia Changes (NCON)</li> </ul>	<ul style="list-style-type: none"> <li>• Manual input of data into LFACs via LPC for all equipment turn up</li> <li>• 100% of orders fall out of LFACs</li> </ul>	<ul style="list-style-type: none"> <li>• Existing POTS legacy system flow</li> </ul>	<ul style="list-style-type: none"> <li>• Resolve all manual processes inherent in legacy flow (e.g., loop makeup and re-use)</li> </ul>	June 2000
<b>Activation</b> <ul style="list-style-type: none"> <li>• NCON/Delivery</li> <li>• NLC View 1</li> <li>• NLC View 2</li> </ul>	<ul style="list-style-type: none"> <li>• Activation for VDSL currently in standalone vendor system</li> </ul>	<ul style="list-style-type: none"> <li>• Separate market deployments driving three types of Service Request                             <ul style="list-style-type: none"> <li>- Telephony (POTS &amp; DLC)</li> <li>- VDSL</li> <li>- RADSL</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>• Build re-usable activation conduits for one service request                             <ul style="list-style-type: none"> <li>- Logical (services)</li> <li>- Physical (network plan)</li> <li>- Network transport (ATM)</li> </ul> </li> </ul>	June 2000
<b>Fault Management</b> <ul style="list-style-type: none"> <li>• INM</li> <li>• Mediation Gateway</li> </ul>	<ul style="list-style-type: none"> <li>• EMS tool is impractical for alarm management – its reactive fault management</li> </ul>	<ul style="list-style-type: none"> <li>• Using Element Management System for DLC and VDSL</li> <li>• Using NMS for POTS</li> <li>• Using Open View for RADSL</li> </ul>	<ul style="list-style-type: none"> <li>• Mediation Gateway to filter and distribute alarms</li> <li>• Nortel – Network Management System for all access solutions (INM)</li> </ul>	April 2000  June 2000

# VDSL System Plan

Business Process	VDSL Issues	Current Implementation	Future Implementation	Timeframe
<ul style="list-style-type: none"> <li>Projects</li> </ul>				
<b>Repair</b> <ul style="list-style-type: none"> <li>RCE</li> <li>Poll USAM</li> </ul>	<ul style="list-style-type: none"> <li>Repair process laborious and inefficient</li> <li>Requires incomplete network element information, trouble ticket information</li> <li>Incomplete correlation of BDT, USAM and ATM Failure</li> </ul>	<ul style="list-style-type: none"> <li>Based on POTS legacy system flow</li> </ul>	<ul style="list-style-type: none"> <li>Introduce proactive repair model for xDSL services</li> </ul>	June 2000
<b>Product Qualification</b> <ul style="list-style-type: none"> <li>GIS</li> <li>Insertion Loss</li> <li>LFACs Link</li> </ul>	<ul style="list-style-type: none"> <li>Correlation between loop qualification database and available inventory</li> </ul>	<ul style="list-style-type: none"> <li>Currently systems qualify ~85% of loops within a VDSL franchise and ~50% for RADSL</li> </ul>	<ul style="list-style-type: none"> <li>Incorporate GIS distances and insertion loss to improve qualification</li> <li>Integrate and automate available network inventory data with loop qualification data. This will support sales to qualified customers where inventory is available</li> </ul>	November 1999  June 2000
<b>Inventory</b> <ul style="list-style-type: none"> <li>GUI Access</li> <li>Robust Inventory Management</li> </ul>	<ul style="list-style-type: none"> <li>Inventory database not provisionalized</li> <li>Inventory in assignment system lags inventory database</li> </ul>	<ul style="list-style-type: none"> <li>Inventory systems updated manually</li> </ul>	<ul style="list-style-type: none"> <li>Automated Inventory synchronization driven by the network</li> </ul>	2 <sup>nd</sup> - 3 <sup>rd</sup> Qtr 2000
<b>Construction/Engineering</b> <ul style="list-style-type: none"> <li>Construction Management Tool</li> </ul>	<ul style="list-style-type: none"> <li>Hindered by manually reconciled spread sheets</li> <li>PIM tool unusable</li> <li>NECTAS doesn't satisfy needs</li> </ul>	<ul style="list-style-type: none"> <li>Currently using spreadsheets that track common activities</li> <li>Common reporting tool</li> </ul>	<ul style="list-style-type: none"> <li>Mature processes and define dependencies</li> <li>Implement a single tool to integrate data that support new processes</li> </ul>	January 2000

**VDSL**

# VDSL Program Office Audit Review Area

Activity	Description
Tracking and Scheduling	Summarize individual project plans and report to stakeholders Develop and manage master program plan Manage scope & project boundaries: identify, agree, and manage cross project dependencies Coordinate timelines, resources, deliverables, etc., across projects
Financial Management	Summarize individual project financial plans and report to stakeholders Standardize accounting practices across projects Provide objective oversight into budgeting decisions
Issue Management and Risk Management	Identify and prioritize issues and risks Summarize/abstract risks for stakeholders, look for patterns across projects Mediate issue and risk escalation across projects Escalate issues and risks to stakeholders for executive action Communicate issues and risks to projects for resolution and mitigation Provide objective oversight into analysis of risk mitigation strategies
Resource Management	Develop and agree program level roles and responsibilities Identify and assist with the resolution of key staffing issues Provide objective oversight to staffing policies and decisions Develop program wide staffing plan
Quality Management	Develop requirements tracking process for program/projects Develop quality assurance guidelines for program/projects Define program wide metrics and targets, perform benchmarks and audits Provide integration level QA
Stakeholder Management	Plan and execute a communication initiative Identify and manage stakeholders, especially executive stakeholders Manage contracts, internal communications, etc.
Third Party Relations	Negotiate and manage strategic alliances/selected vendors, etc. Support key customer management Develop external communications plan